BARN QUILT CENTRAL

Barn Quilt Final Inspection Checklist

Inspect the artwork, coating system, edges, and mounting plan before installation. Keep this sheet with the project paint record.

Design and paint

[ ] Pattern orientation correct	[ ] Coverage is even
[ ] All regions have the intended color	[ ] Bleed and gaps repaired
[ ] Straight lines checked	[ ] Brush marks acceptable at viewing distance
[ ] Corners and intersections checked	[ ] Construction marks removed

Panel and finish

[ ] Front face clean	[ ] Paint cure period completed
[ ] All edges inspected	[ ] Topcoat compatibility test passed, if used
[ ] Back inspected	[ ] Finish even and fully cured
[ ] Holes and penetrations protected as required	

Installation

[ ] Finished weight recorded	[ ] Corrosion-resistant hardware used where required
[ ] Hardware rated above finished weight	[ ] Drainage or air gap planned where appropriate
[ ] Wall material and structural attachment confirmed	[ ] Panel level and secured against movement
[ ] Exterior wind exposure considered	[ ] Future removal and maintenance remain possible

Inspection record

Inspector	
Date	
Weather / temperature if relevant	
Repairs completed	
Installation date	

Maintenance reminder	